

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PR Region Warangal Mahabubabad District – Garla Bayyaram (M) – Ph.XII- Pkg No.LWEBII 01 (2 works) "Construction of Bridge on Road from ZP road to Laxmathanda via Sambathanda Garla Bayyaram (M), Mahabubad District, with Estimate Cost of Rs.205.00 lakhs (Part-A) & Rs.6.29 lakhs (Part-B) – Extension of Agreement Time up to 31.03.2020 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 110

Dated: 29-02-2020.

Read:-

From the CE, PR, PMGSY, Lr.No.AEE/DEE-1/PMGSY/Ph.XII LWE BII-01(2works)/
G.Bayyaram/Bridge/EOAT/WGL/2019, dt:09.01.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.03.2020 total delay of (316) days in respect of the works "Construction of Bridge on Road from ZP road to Laxmathanda via Sambathanda Garla Bayyaram (M), Mahabubad District" without imposing any penalty, as the delay is not attributed to the contractor due to heavy rains.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER